

Dwg Ref	Level	Room/Space Name Feature Deficiency Remarks	Variance	Priority	Authority
1.	6B	1	Dis WC		
		1.1	SANITARY FACILITIES (generally)		
		1.1.1	There is sufficient separation of handbasin from door leaf arc, but it is not on the hinge side of the doorway	1	[BCA > AS1428.1-2001 :: Cl.F2.4 > Cl.10.6(b)]
		1.1.2	Width of space is insufficient (<1900 mm)	100 mm	2 [ACB > AS1428.1-200X :: Cl.F2.4 > Cl.16.6]
		1.1.3	Insufficient space between handbasin and toilet pan (< 1400 mm)	200 mm	2 [ACB > AS1428.1-200X :: Cl.F2.4 > Cl.16.6]
		<i>Can San. Compartment be extended towards auditorium for the extra length?</i>			
2.		1	Lecture Theatre 1 (200)		
		2.1	COMMUNICATIONS		
		2.1.1	Induction loop system is not evenly distributed over the occupied area	1	[BCA > AS1428.1-2001 :: Cl.D3.7(a)]
		2.1.2	Induction loop serves insufficient floor area (< 80%)	56	2 [ACB > AS1428.1-200X :: Cl.D3.7(b)(i)]
		2.2	SEATING Spaces in front row		
		2.2.1	Space at rear of seats is insufficient (< 330 mm)	330 mm	2 [ACB > AS1428.1-200X :: Cl.D3.9 > Cl.18.3]
		<i>If a receiver system were employed instead of an audio loop system, 4 receivers would be required.</i>			
3.		1	Lecture Theatre 2 (350)		
		3.1	COMMUNICATIONS		
		3.1.1	Induction loop system is not evenly distributed over the occupied area	1	[BCA > AS1428.1-2001 :: Cl.D3.7(a)]
		3.1.2	Induction loop serves insufficient floor area (< 80%)	55	2 [ACB > AS1428.1-200X :: Cl.D3.7(b)(i)]
		3.2	SEATING Spaces near front		
		3.2.1	Space at rear of seats is insufficient (< 330 mm)	330 mm	2 [ACB > AS1428.1-200X :: Cl.D3.9 > Cl.18.3]
		3.3	Sufficiency: SEATING		
		3.3.1	Insufficient/no wheelchair space(s) exist	1 mm	2 [ACB :: Cl.D3.9]

Dwg Ref	Level	Room/Space Name	Feature	Deficiency	Variance	Priority	Authority
---------	-------	-----------------	---------	------------	----------	----------	-----------

Remarks

If a receiver system were employed instead of an audio loop system, 7 receivers would be required.

4.	G.17	1	LT2 Sound Lock South				
	4.1		Accessway: DOORWAYS				
	4.1.1		Doorways are not axially aligned		5	[:: CI.ANAP]	
	4.1.2		Door is not perpendicular to direction of pedestrian travel		5	[:: CI.ANAP]	
5.	5E	1	Stairway 1				
	5.1		Accessway: STEPS, STAIRWAYS	Stairs near lift			
	5.1.1		Treads are not perpendicular to the direction of travel		4	[]	